



**VALUTAZIONE DELLA SICUREZZA DEGLI
EDIFICI DEL COMPLESSO OSPEDALIERO
S. GIOVANNI DI DIO IN C.da CONSOLIDA
AD AGRIGENTO**

**ADEGUAMENTO SISMICO D.M. 14/01/2008
LOTTO 1**



**PROGETTO DI CONSOLIDAMENTO DEGLI EDIFICI
DEL BLOCCO DIAGNOSI E TERAPIE**

(Progetto riformulato a seguito del parere del C.S.LL.PP. 54/2012 del 09/10/2012)

TAVOLA		ELABORATO	
SGH-CS1-4-3		DIAGRAMMA DI GANTT	
Committente Azienda Sanitaria Provinciale di Agrigento (ASP1) Il Direttore Generale		Impresa	Coord. per la sicurezza in fase di progettazione Geom. Giuseppe Cuffaro ASP1 di Agrigento
			Progetto Prof. Ing. G. Giambanco Consulente dell'Assessorato per la Sanità della Regione Siciliana Collaboratori Ing. Domenico Anello Ing. Valentina Messina
Data Gennaio 2012	Aggiornamento Luglio 2013		

ID	Nome attività	Durata	Inizio	Fine	Costo
1	CORPO C	2 g	dom 01/09/13	lun 02/09/13	€ 0,00
2	Installazione cantiere	16 g	dom 01/09/13	lun 16/09/13	€ 0,00
3	Posizionamento teli di protezione	3 g	mar 17/09/13	gio 19/09/13	€ 2.175,00
4	Smontaggio infissi	2 g	ven 20/09/13	sab 21/09/13	€ 1.118,25
5	Rimozione controsoffitti	2 g	dom 22/09/13	lun 23/09/13	€ 1.278,00
6	Demolizione tramezzi	4 g	mar 24/09/13	ven 27/09/13	€ 2.509,78
7	Rimozione e ricollocazione sanitari, tubazioni pareti wc	12 g	sab 28/09/13	dom 25/05/14	€ 17.282,88
8	Spostamento impianti e ricollocazione	30 g	ven 04/10/13	ven 06/06/14	€ 45.621,00
9	Rimozione intonaco	19 g	mer 09/10/13	dom 27/10/13	€ 11.894,65
10	Risanamento corticale strutture in c.a.	6 g	lun 28/10/13	sab 02/11/13	€ 11.770,21
11	Perforazioni dei setti in c.a.	93 g	dom 03/11/13	mar 06/05/14	€ 68.851,80
12	Posa connettori "a fuoco" e inghissaggio barre filettate	24 g	dom 24/11/13	sab 10/05/14	€ 75.629,79
13	Fasciatura con fibre di carbonio	87 g	ven 29/11/13	dom 25/05/14	€ 286.786,05
14	Rimozione e pittura rivestimento in marmo delle scale	3 g	lun 28/10/13	mer 30/10/13	€ 1.809,51
15	Taglio soletta rampante in c.a. della scala	1 g	gio 31/10/13	gio 31/10/13	€ 1.594,03
16	Montaggio carpenteria metallica	3 g	lun 26/05/14	mer 28/05/14	€ 3.686,32
17	Rifacimento intonaco	26 g	mar 17/12/13	mer 04/06/14	€ 26.025,94
18	Posa in opera rivestimento in marmo delle scale	5 g	ven 07/02/14	gio 05/06/14	€ 3.461,52
19	Rifacimento tramezzi	7 g	gio 30/01/14	ven 30/05/14	€ 7.555,21
20	Rifacimento tinteggiatura	13 g	lun 10/02/14	dom 08/06/14	€ 14.310,61
21	Rifacimento controsoffitto	9 g	ven 14/02/14	mer 11/06/14	€ 11.100,00
22	Fornitura e montaggio infissi REI 120	1 g	gio 12/06/14	gio 12/06/14	€ 12.477,15
23	Smontaggio cantiere	4 g	ven 13/06/14	lun 16/06/14	€ 0,00

The Gantt chart displays the project schedule from September 2013 to June 2014. Activities are represented by colored bars: blue for installation and demolition, red for removal and relocation, green for structural work, and purple for finishing and supply. Arrows indicate dependencies between tasks.

- Activity 1 (CORPO C):** Blue bar, duration 2g, from 01/09/13 to 02/09/13.
- Activity 2 (Installazione cantiere):** Blue bar, duration 16g, from 01/09/13 to 16/09/13.
- Activity 3 (Posizionamento teli di protezione):** Blue bar, duration 3g, from 17/09/13 to 19/09/13.
- Activity 4 (Smontaggio infissi):** Blue bar, duration 2g, from 20/09/13 to 21/09/13.
- Activity 5 (Rimozione controsoffitti):** Blue bar, duration 2g, from 22/09/13 to 23/09/13.
- Activity 6 (Demolizione tramezzi):** Blue bar, duration 4g, from 24/09/13 to 27/09/13.
- Activity 7 (Rimozione e ricollocazione sanitari, tubazioni pareti wc):** Red bar, duration 12g, from 28/09/13 to 09/10/14.
- Activity 8 (Spostamento impianti e ricollocazione):** Red bar, duration 30g, from 04/10/13 to 06/06/14.
- Activity 9 (Rimozione intonaco):** Red bar, duration 19g, from 09/10/13 to 27/10/13.
- Activity 10 (Risanamento corticale strutture in c.a.):** Green bar, duration 6g, from 28/10/13 to 02/11/13.
- Activity 11 (Perforazioni dei setti in c.a.):** Green bar, duration 93g, from 03/11/13 to 06/05/14.
- Activity 12 (Posa connettori "a fuoco" e inghissaggio barre filettate):** Green bar, duration 24g, from 24/11/13 to 10/05/14.
- Activity 13 (Fasciatura con fibre di carbonio):** Green bar, duration 87g, from 29/11/13 to 25/05/14.
- Activity 14 (Rimozione e pittura rivestimento in marmo delle scale):** Purple bar, duration 3g, from 28/10/13 to 30/10/13.
- Activity 15 (Taglio soletta rampante in c.a. della scala):** Purple bar, duration 1g, from 31/10/13 to 31/10/13.
- Activity 16 (Montaggio carpenteria metallica):** Purple bar, duration 3g, from 26/05/14 to 28/05/14.
- Activity 17 (Rifacimento intonaco):** Purple bar, duration 26g, from 17/12/13 to 04/06/14.
- Activity 18 (Posa in opera rivestimento in marmo delle scale):** Purple bar, duration 5g, from 07/02/14 to 05/06/14.
- Activity 19 (Rifacimento tramezzi):** Purple bar, duration 7g, from 30/01/14 to 30/05/14.
- Activity 20 (Rifacimento tinteggiatura):** Purple bar, duration 13g, from 10/02/14 to 08/06/14.
- Activity 21 (Rifacimento controsoffitto):** Purple bar, duration 9g, from 14/02/14 to 11/06/14.
- Activity 22 (Fornitura e montaggio infissi REI 120):** Purple bar, duration 1g, from 12/06/14 to 12/06/14.
- Activity 23 (Smontaggio cantiere):** Blue bar, duration 4g, from 13/06/14 to 16/06/14.